

BEST AVAILABLE COPY

May 9, 1994

N-TRUCK ATK MEETING MINUTES
APRIL 27, 1994
TELEFLEX - TROY

ATTENDEES: WAYNE BATES - TELEFLEX
JOE BUCELLATO - CHRYSLER
MIKE ~~COLE~~ - TELEFLEX
E.

CC: CHRIS BAKALIS
KEVIN MCMAHON
MIKE REASONER

I. GASKETS AND PLATES

- A. Plates and gaskets to be in approximately May 2. Studs from prototype supplier (15 samples/with cables).
- B. Fastener torque to be 50# ft. maximum + or - 15 lbs. 35 ft. #'s nominal.
- C. Gasket peel and stick is only a possible idea and not a specific design direction.
- D. Mike Reasoner to explore different foam materials for gasket. (with or without convoluted design).

II. Terminals

- A. Samples shown to Joe Buccellato-Chrysler. Mike Reasoner to supply matrix on/off efforts, tensile/compression. Due May 23. Column to be primary during cable installation.

III. ORDERING

- A. *June 1* ~~June 1~~ procurement to be issued for September F1 due parts (production intent parts). Kevin McMahon to provide all cost.

IV. PRINTS

- A. Drawings should be completed for F1 approximately 3 weeks (May 23) from Teleflex. Assembly/details drawings. Laser ~~drawings~~ drawings to be supplied week of April 29.

V. MATERIALS

- A. Material 80G33 to be used for S.I.P. instead of Minlon. Material change will increase installation efforts.

NEXT MEETING 5/12/94 - 10:00AM.

T 08906
CONFIDENTIAL

EX48